
	<p align="center">ICS Weekly Project Report February 7, 2022</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

Lake Ripley Elementary Interior Renovations

- **Completed Week ending Friday, February 4, 2022**
 - Continued punch list and commissioning items
- **Planned for Week ending Friday, February 11, 2022**
 - Continue punch list and commissioning items

Middle School/High School Interior Renovations

- **Completed Week/ ending Friday, February 4, 2022**
 - Middle School
 - Restrooms – Continued above ceiling mechanical and electrical rough-in.
 - Media Center – Completed door and hardware installation.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continued addressing punchlist and commissioning items.
- **Planned for Week ending Friday, February 11, 2022**
 - Middle School
 - Restrooms – Complete wall prep and begin tile installation.
 - Media Center – Complete paint at the main entrance/exit.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continue addressing punch list and commissioning items.

Middle/High School Parking Lot

- **Planned for Week ending Friday, Friday, February 4, 2022**
 - Issued Addendum No. 1.
- **Planned for Week ending Friday, February 11, 2022**
 - Pre-bid walk through with potential contractors





ICS Weekly Project Report
February 7, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Middle School – Media Center – Hollow metal door frame installation.



	<p align="center">ICS Weekly Project Report February 14, 2022</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

Lake Ripley Elementary Interior Renovations

- **Completed Week ending Friday, February 11, 2022**
 - Continued punch list and commissioning items
- **Planned for Week ending Friday, February 18, 2022**
 - Continue punch list and commissioning items

Middle School/High School Interior Renovations

- **Completed Week/ ending Friday, February 11, 2022**
 - Middle School
 - Restrooms – started tile installation.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continued addressing punch list and commissioning items.
- **Planned for Week ending Friday, February 18, 2022**
 - Middle School
 - Restrooms – Continue tile installation.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continue addressing punch list and commissioning items.

Middle/High School Parking Lot

- **Completed for Week ending Friday, Friday, February 11, 2022**
 - Pre-bid on site walk through with prospective contractors
- **Planned for Week ending Friday, February 18, 2022**
 - Issue Addendum 2





ICS Weekly Project Report
February 14, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Middle School – Restroom Progress



	<p align="center">ICS Weekly Project Report February 21, 2022</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

Lake Ripley Elementary Interior Renovations

- **Completed Week ending Friday, February 18, 2022**
 - Continued punch list and commissioning items
- **Planned for Week ending Friday, February 25, 2022**
 - Continue punch list and commissioning items

Middle School/High School Interior Renovations

- **Completed Week ending Friday, February 18, 2022**
 - Middle School
 - Restrooms – Continued floor and wall tile.
 - Installed wall pads in the Special Ed. area.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continued addressing punch list and commissioning items.
- **Planned for Week ending Friday, February 25, 2022**
 - Middle School
 - Restrooms – Complete tile installation.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continue addressing punch list and commissioning items.

Middle/High School Parking Lot

- **Completed for Week ending Friday, Friday, February 18, 2022**
 - Issued Addendum No. 2 for the Bidding Documents.
- **Planned for Week ending Friday, February 25, 2022**
 - Conduct public bid opening for the project on Feb. 22, 2022.
 - Begin qualification process of the apparent low bidder.



ICS Weekly Project Report
February 21, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Middle School – Restrooms – Continued tile installation.







ICS Weekly Project Report
February 21, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Middle School – Special Ed. – Wall pads.



	<p align="center">ICS Weekly Project Report February 28, 2022</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

Lake Ripley Elementary Interior Renovations



- **Completed Week ending Friday, February 25, 2022**
 - Continued punch list and commissioning items
- **Planned for Week ending Friday, March 4, 2022**
 - Continue punch list and commissioning items

Middle School/High School Interior Renovations

- **Completed Week ending Friday, February 25, 2022**
 - Middle School
 - Restrooms – Completed floor and wall tile. Started installing plumbing fixtures.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continued addressing punch list and commissioning items.
- **Planned for Week ending Friday, March 4, 2022**
 - Middle School
 - Restrooms – Install ceiling grid, mechanical/electrical ceiling finishes and remaining plumbing fixtures.
 - Continued addressing punch list and commissioning items.
 - High School
 - Continue addressing punch list and commissioning items.

Middle/High School Parking Lot

- **Completed for Week ending Friday, Friday, February 25, 2022**
 - Conducted public bid opening for the Project on Feb. 22, 2022.
 - Completed qualification process of the apparent low bidders.
- **Planned for Week ending Friday, March 4, 2022**
 - ICS to prepare a recommendation letter to be presented to the POC/School Board for approval to issue contracts.

	<p>ICS Weekly Project Report February 28, 2022</p>
	<p>ISD #465 Litchfield Public Schools 2019 Referendum</p>

Stadium Lights

- **Completed for Week ending Friday, Friday, February 25, 2022**
 - Underground public utility locates
- **Planned for Week ending Friday, March 4, 2022**
 - Private utility locates
 - Start removal of existing lights
 - Delivery of new lights



ICS Weekly Project Report
February 28, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Middle School – Restrooms – Completed tile work. Plumbing fixtures installation on-going.





ICS Weekly Project Report
February 28, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Stadium Lights – Underground utility locates





ICS Weekly Project Report
February 28, 2022



ISD #465 Litchfield Public Schools
2019 Referendum

Stadium Lights – Existing Light Removal

