
	<p align="center">ICS Weekly Project Report October 5, 2020</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

District Wide



- **Completed for Week ending Friday, October 2, 2020**
 - Groundbreaking Ceremony at Lake Ripley was held on 9/28/20
- **Planned for Week ending Friday, October 9, 2020**
 - POC meeting scheduled for 10/07/2020

Lake Ripley Elementary

- **Completed Week ending Friday, October 2, 2020,**
 - Kitchen/Cafeteria Addition
 - Construction meeting was held on 10/1/20
 - Furniture presentation was held on 10/1/20
 - Site work construction
 - Pavement corrections on west side lot
 - Interior renovations Summer 2021/2022 work
 - Addendum 1 issued 10/1/20
- **Planned for Week ending Friday, October 9, 2020**
 - Kitchen/Cafeteria Addition
 - Construction meeting scheduled for 10/8/20
 - Coordinate and respond to building permit requirements
 - Site work construction
 - Schedule east lot corrections for MEA
 - Interior renovations Summer 2021/2022 work
 - ICS and Wold to work on and issue Addendum 2
 - Pre-bid walk through with contractors scheduled on 10/8/20

Middle School

- **Completed Week ending Friday, October 2, 2020**
 - Wold continued to work on construction documents for interior renovations
 - ICS completed design development cost estimates
- **Planned for Week ending Friday, October 9, 2020**
 - Wold to continue to work on construction documents for interior renovations

	<p>ICS Weekly Project Report October 5, 2020</p>
	<p>ISD #465 Litchfield Public Schools 2019 Referendum</p>

High School

- **Completed Week ending Friday, October 2, 2020**
 - Wold continued to work on construction documents for interior renovations
 - ICS completed design development cost estimates
- **Planned for Week ending Friday, October 9, 2020**
 - Wold to continue to work on construction documents for interior renovations



ICS Weekly Project Report
October 5, 2020



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Groundbreaking Ceremony

