


	<p align="center">ICS Weekly Project Report January 04, 2021</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

District Wide

- **Completed for Week ending Friday, January 1, 2021**
 - POC meeting was held on 12/30/20
- **Planned for Week ending Friday, January 8, 2021**

Lake Ripley Elementary

- **Completed Week ending Friday, January 1, 2021**
 - Kitchen/Cafeteria Addition
 - Continued above grade exterior masonry walls
 - Main Entrance and Office Administration
 - Millwork installation
 - Installed HVAC diffusers and return grills
 - Interior renovations Summer 2021/2022 work
 - Reviewed mechanical equipment submittals and shop drawings
- **Planned for Week ending Friday, January 8, 2021**
 - Kitchen/Cafeteria Addition
 - Continue above grade exterior masonry walls
 - Start setting structural steel
 - Main Entrance and Office Administration
 - Finish millwork installation
 - Install interior and exterior glazing/windows
 - Flooring
 - Radiant heating panel installation
 - Interior renovations Summer 2021/2022 work
 - Abatement coordination

	ICS Weekly Project Report January 04, 2021
	ISD #465 Litchfield Public Schools 2019 Referendum

Middle School

- **Completed Week ending Friday, January 1, 2021**
 - Continued to work on construction documents
 - Worked on cost estimates
- **Planned for Week ending Friday, January 8, 2021**
 - Work on bid construction documents
 - Finish cost estimates
 - Prepare bid authorization presentation
 - Get quotes for Ever Alert system

High School

- **Completed Week ending Friday, January 1, 2021**
 - Continued to work on construction documents
 - Worked on cost estimates
- **Planned for Week ending Friday, January 8, 2021**
 - Work on bid construction documents
 - Finish cost estimates
 - Prepare bid authorization presentation
 - Get quotes for Ever Alert system



ICS Weekly Project Report
January 04, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Exterior Masonry Walls Continue





ICS Weekly Project Report
January 04, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Interior Floor Infills from Sanitary Line Installation







ICS Weekly Project Report
January 04, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Main Entrance and Office Administration Windows/Glazing Installation





	<p align="center">ICS Weekly Project Report January 11, 2021</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

District Wide

- **Completed for Week ending Friday, January 8, 2021**
 - Received proposals for Ever Alert system for all buildings including Wagner
- **Planned for Week ending Friday, January 15, 2021**
 - POC meeting scheduled for 01/13/21
 - Prepare packing/moving presentation for staff on 1/18/21

Lake Ripley Elementary

- **Completed Week ending Friday, January 8, 2021**
 - Kitchen/Cafeteria Addition
 - Continued above grade exterior masonry walls
 - Started setting structural steel
 - Main Entrance and Office Administration
 - Finished millwork installation
 - Installed interior and exterior glazing/windows
 - Radiant heating panel installation
 - Installed markerboards
 - Interior renovations Summer 2021/2022 work
 - Abatement coordination
- **Planned for Week ending Friday, January 15, 2021**
 - Kitchen/Cafeteria Addition
 - Waterproofing exterior masonry walls
 - Start installing exterior brick
 - Finish setting structural steel
 - Main Entrance and Office Administration
 - Finish painting
 - Start flooring
 - Finish all HVAC diffusers, fire alarm strobes, and light fixtures
 - Install storefront and interior glazing
 - Interior renovations Summer 2021/2022 work
 - Abatement coordination meeting scheduled for 1/12/21
 - Preconstruction meeting/kick off meeting scheduled for 1/15/21

	ICS Weekly Project Report January 11, 2021
	ISD #465 Litchfield Public Schools 2019 Referendum

Middle School

- **Completed Week ending Friday, January 8, 2021**
 - Worked on bid construction documents
 - Finished cost estimates
 - Prepared bid authorization presentation
- **Planned for Week ending Friday, January 15, 2021**
 - Work on bid construction documents

High School

- **Completed Week ending Friday, January 8, 2021**
 - Worked on bid construction documents
 - Finished cost estimates
 - Prepared bid authorization presentation
 - Met with Career and Tech. department on 1/07/21 to finalize design details
- **Planned for Week ending Friday, January 15, 2021**
 - Work on bid construction documents



ICS Weekly Project Report
January 11, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Exterior Structural Steel Erection







ICS Weekly Project Report
January 11, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Main Entrance and Office Administration





	<p align="center">ICS Weekly Project Report January 18, 2021</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

District Wide

- **Completed for Week ending Friday, January 15, 2021**
 - POC meeting was held on 01/13/21
- **Planned for Week ending Friday, January 22, 2021**
 - ICS to present to staff on project updates, packing and moving 1/18/21

Lake Ripley Elementary

- **Completed Week ending Friday, January 15, 2021**
 - Kitchen/Cafeteria Addition
 - Finished above grade exterior masonry walls
 - Set structural steel joist and beams
 - Installed roof decking
 - Started underground sanitary sewer lines
 - Main Entrance and Office Administration
 - Started installing flooring
 - Finished all HVAC diffusers, fire alarm strobes, and light fixtures
 - Interior renovations Summer 2021/2022 work
 - Construction kick off meeting was held on 01/15/21
- **Planned for Week ending Friday, January 22, 2021**
 - Kitchen/Cafeteria Addition
 - Waterproofing exterior masonry walls
 - Start installing exterior brick
 - Finish structural steel welds, details, and connections
 - Continue underground sanitary sewer lines and plumbing
 - Start overhead mechanical and electrical rough ins
 - Main Entrance and Office Administration
 - Finish painting
 - Install storefront and interior glazing
 - Finish flooring
 - Finish installing ceiling pads
 - Interior renovations Summer 2021/2022 work
 - Continue shop drawing review and approvals

	ICS Weekly Project Report January 18, 2021
	ISD #465 Litchfield Public Schools 2019 Referendum

Middle School

- **Completed Week ending Friday, January 15, 2021**
 - Worked on bid construction documents
- **Planned for Week ending Friday, January 22, 2021**
 - Finalize bid construction documents
 - Meet on design clarifications with FACS and Career Technology departments 01/18/21

High School

- **Completed Week ending Friday, January 15, 2021**
 - Worked on bid construction documents
- **Planned for Week ending Friday, January 22, 2021**
 - Finalize bid construction documents
 - Meet with Administration on Media Center construction phasing, and mass communications scope on 01/18/21



ICS Weekly Project Report
January 18, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Exterior Underground Sanitary and Structural Roof Decking Installation







ICS Weekly Project Report
January 18, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Main Entrance and Office Administration Carpet Installation





	<p align="center">ICS Weekly Project Report January 25, 2021</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

District Wide

- **Completed for Week ending Friday, January 22, 2021**
 - ICS presented to staff a project update, packing, and moving recommendations on 1/18/21
- **Planned for Week ending Friday, January 29, 2021**
 - POC meeting scheduled for 01/27/21
 - ICS/Wold to present bid authorization for Middle/High School project to School Board on 01/25/21

Lake Ripley Elementary

- **Completed Week ending Friday, January 22, 2021**
 - Kitchen/Cafeteria Addition
 - Waterproofed exterior masonry walls
 - Started installing exterior brick
 - Finished structural steel welds, details, and connections
 - Finished underground sanitary sewer lines and plumbing, backfilled soil
 - Started overhead mechanical and electrical rough ins
 - Framed exterior windows
 - Main Entrance and Office Administration
 - Finished painting
 - Installed storefront and interior vestibule doors
 - Continued flooring
 - Installed ceiling pads
 - Interior renovations Summer 2021/2022 work
 - Continued shop drawing review and approvals
- **Planned for Week ending Friday, January 29, 2021**
 - Kitchen/Cafeteria Addition
 - Continue exterior brick
 - Start roofing
 - Continue exterior window and metal panel framing
 - Continue overhead mechanical and electrical rough ins
 - Install ground vapor barrier

	<p align="center">ICS Weekly Project Report January 25, 2021</p>
	<p align="center">ISD #465 Litchfield Public Schools 2019 Referendum</p>

- Pour concrete floor slab
- Main Entrance and Office Administration
 - Terminate data/electrical devices
 - Waiting for wall and floor tile to arrive
 - Waiting for interior glass to arrive
 - Continue flooring
- Interior renovations Summer 2021/2022 work
 - Continue shop drawing review and approvals
 - Secured building permit

Middle School

- **Completed Week ending Friday, January 22, 2021**
 - Finalized bid construction documents
 - Met on design clarifications with FACS and Career Technology departments 01/18/21
- **Planned for Week ending Friday, January 29, 2021**
 - Issue bid documents to contractors for pricing

High School

- **Completed Week ending Friday, January 22, 2021**
 - Finalized bid construction documents
 - Met with Administration on Media Center construction phasing, and mass communications scope on 01/18/21
- **Planned for Week ending Friday, January 29, 2021**
 - Issue bid documents to contractors for pricing



ICS Weekly Project Report
January 25, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Underground Rough in Complete and Dirt Backfilled





ICS Weekly Project Report
January 25, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Underground Window Framing and Above Ground Mechanical Rough Ins





ICS Weekly Project Report
January 25, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Kitchen Addition Exterior Brick and Metal Panel Framing





ICS Weekly Project Report
January 25, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Main Entrance and Office Administration Interior Storefront Installation





ICS Weekly Project Report
January 25, 2021



ISD #465 Litchfield Public Schools
2019 Referendum

Lake Ripley Main Entrance and Office Administration Painting and Ceiling Pad Installation

